



ID	Task Name	Duration	Start	Finish
1	<b>Preliminary Design</b>	100 days	Mon 29/09/14	Mon 02/08/15
2	Environmental Walkover and Report	1 wk	Mon 29/09/14	Fri 03/10/14
5	Preliminary Layout	3 wks	Mon 29/09/14	Fri 17/10/14
7	C2 Stat. Enquiries	6 wks	Mon 13/10/14	Fri 21/11/14
3	Vegetation Clearance	1 wk	Mon 20/10/14	Fri 24/10/14
8	Road Safety Audit Stage 1	5 wks	Mon 20/10/14	Fri 31/11/14
17	Cycle Audit	3 wks	Mon 20/10/14	Fri 07/11/14
18	Prepare Planning Application	4 wks	Mon 20/10/14	Fri 14/11/14
6	Topographical Survey	2 wks	Mon 27/10/14	Fri 07/11/14
9	Prepare Consultation papers and material	1 wk	Mon 27/10/14	Fri 31/10/14
10	SCC Approval of Consultation Papers and material	1 wk	Mon 03/11/14	Fri 07/11/14
11	Issue to Councilors & Local Area	2 wks	Mon 10/11/14	Fri 21/11/14
4	Partnership Officers Planning Application determination	12 wks	Mon 17/11/14	Fri 20/02/15
12	Statutory Consultation	3 wks	Mon 24/11/14	Fri 12/12/14
13	Public Consultation	3 wks	Mon 24/11/14	Fri 12/12/14
14	Prepare Individual Cabinet Member Report	1 wk	Mon 15/12/14	Fri 19/12/14
15	Lead in for Cabinet notification	6 wks	Mon 05/01/15	Fri 13/02/15
16	Cabinet Approval	0 days	Mon 02/03/15	Mon 02/03/15
19	<b>Detail Design</b>	201 days	Mon 08/12/14	Mon 28/09/15
20	Highway Design	10 wks	Mon 08/12/14	Fri 27/02/15
24	C4 Statutory Undertakers	14 wks	Mon 08/12/14	Fri 27/03/15
21	Traffic Signals Design	6 wks	Mon 12/01/15	Fri 20/02/15
27	Traffic Design	5 wks	Mon 19/01/15	Fri 20/02/15
23	Street Lighting Design	2 wks	Mon 09/02/15	Fri 20/02/15
31	<b>Great Crested Newt Surveys and potential mitigation</b>	141 days	Mon 09/03/15	Mon 15/06/15
32	Great Crested Newt Surveys (4 rows)	66 days	Mon 16/03/15	Mon 15/06/15
33	IF NO GC News found construction commencement not effected	0 days	Tue 16/06/15	Tue 16/06/15
34	<b>IF Great Crested Newts found</b>	0 wks	Tue 16/06/15	Tue 16/06/15
35	Prepare Newt Licence	4 wks	Tue 23/06/15	Mon 29/07/15
36	Newt Licence approval form	5 wks	Tue 23/07/15	Mon 24/08/15
37	Newt Mitigation works	5 wks	Tue 25/08/15	Mon 29/09/15
25	Coordinate Design and prepare Bill of Materials	2 wks	Mon 30/03/15	Fri 10/04/15
26	Cycle Audit	2 wks	Mon 30/03/15	Fri 10/04/15
27	Road Safety Audit Stage 2	4 wks	Mon 30/03/15	Fri 24/04/15
28	Incorporate changes form RSA 2	2 wks	Mon 20/04/15	Fri 01/05/15
29	Pricing of Works	3 wks	Mon 04/05/15	Fri 22/05/15
30	SCC Design Approval	4 wks	Mon 25/05/15	Fri 19/06/15
38	<b>Award of Contract and Mobilisation</b>	55 days	Mon 22/06/15	Fri 04/09/15
39	HMD (SCC) to process order	3 wks	Mon 22/06/15	Fri 10/07/15
40	Mobilisation	8 wks	Mon 13/07/15	Fri 04/09/15
41	<b>Construction Period</b>	60 days	Tue 29/09/15	Mon 21/12/15
42	Construction Commences (IF GC News found)	0 wks	Tue 29/09/15	Tue 29/09/15
43	Construction Period	12 wks	Tue 29/09/15	Mon 21/12/15

This page is intentionally left blank